

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
ON-GOING PROJECTS																	
1	North Central	Rehabilitation of 9th Mile-Oturkpo-Makurdi Road (Oturkpa-Oturkpo Section) in Benue State, C/No. 5983	5983	BENU	Bulletine Construction Limited/Rockbridge Construction Limited	Femak Associates Limited	76	4,206,805,680.00	4,206,805,680.00	14-May-09	28-May-09	27-Nov-10	30-Jun-14	82.91%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	3,646,858,948.10	3,646,858,948.10
2	North Central	Construction of Oju/Loko-Oweto Bridge over River Benue to link Loko (Nasarawa State) and Oweto (Benue State) along Route F238 C/No.6108	6108	BENU	Reynolds Construction Company Limited	Siraj Nigeria Limited	1.97	36,118,910,405.94	51,612,804,367.37	19-Oct-11	30-Nov-11	29-Nov-15	29-Nov-18	57.93%	10,000,000,000.00	31,484,020,155.95	24,871,329,875.65
3	North Central	Construction of Manyam-Ushongo-Lessel-Kartyo-Oju-Agila-Ongba road in Benue State C/No. 6100	6100	BENU	Tilley Gyado & Co.		18	1,035,824,120.10	1,035,824,120.10	26-Sep-12	23-Oct-12	22-Jan-14	30-Jun-17	8.53%		155,373,618.02	155,373,618.02
4	North Central	Construction of Oju-Adun-Okuku road in Benue State C/No 6088	6088	BENU	Demski Nigeria Limited		10	486,740,100.00	486,740,100.00	21-Dec-10	21-Jan-11	20-Jun-11		2.68%		73,011,015.00	73,011,015.00
5	North Central	Rehabilitation of Vandeikya-Obudu Cattle Ranch Road, Phase I in Benue State, C/No 6156	6156	BENU	CCECC Nigeria Limited	Ladiom Associates	25.8	3,296,177,230.50	6,686,554,420.40	13-Dec-12	13-Dec-12	12-Dec-13	30-Apr-18	54.20%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	3,738,191,848.83	1,921,315,435.74
6	North Central	Rehabilitation of Makurdi-Gboko Road, Phase I: Wannune-Yandev Section in Benue State, C/No 6159	6159	BENU	Jam Services Company Limited	Interscope Consultant Ltd	30	3,297,761,006.93	3,297,761,006.93	13-Dec-12	10-Apr-13	9-Apr-15		7.53%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	655,880,416.04	655,880,416.04
7	North Central	Design and Dualization of Oturkpo Township road (General Hospital to Enugu round about) in Benue State, C/No. 6259	6259	BENU	Rockbridge Construction Nig. Ltd		39	9,999,171,491.93	9,999,171,491.93	11-Dec-14	24-Jan-15	23-Jul-17		5.61%		1,499,875,723.79	350,000,000.00
8	North Central	Construction of Oshegbudu-Oweto Road in Benue State, C/No. 6265	6265	BENU	CGC Nigeria Limited		24	7,962,031,030.80	7,962,031,030.80	14-Jan-15	17-Feb-15	16-Aug-16	17-Aug-17	32.60%	4,200,000,000.00	1,194,304,654.62	1,194,304,654.62
9	North Central	Dualization of Abuja-Abaji-Lokoja Road sect. I (International Airport link road junction-Sheda Village Junction,C/No. 5862 in F.C.T. State	5862	F.C.T.	Dantata & Sawoe Construction Company Limited	Hancock, Ogundiya & Partners	42	11,227,571,390.41	28,666,721,831.64	5-Jul-06	3-Aug-06	2-Feb-11	28-Feb-17	88.95%	5,000,000,000.00	24,776,224,591.62	24,043,530,856.02
10	North Central	Completion Of Alloma-Akpanya-Ofobo Road In Kogi State C/No.6275	6275	KOGI	TEC Engineering Company Nigeria Limited		8	982,412,229.88	982,412,229.88	4-Dec-14	17-Feb-15	16-Feb-16		77.29%		147,361,834.48	0.00
11	North Central	Rehabilitation Of Okene-Itobe Road In Kogi State, C/No. 6260	6260	KOGI	Scoa Nigeria Limited		51.81	7,497,172,077.78	7,497,172,077.78	11-Dec-14	24-Jan-15	23-Jul-16	11-Sep-17	0.62%		1,124,575,811.67	470,000,000.00
12	North Central	Dualization of Abuja-Abaji-Lokoja Road, sect. III (Abaji-Koton Karfe),C/No. 5884 in Kogi State	5884	KOGI	Bulletine Nigeria Limited	Architete Engineering Consultant	49.36	9,697,186,699.20	25,827,333,686.52	13-Sep-06	12-Oct-06	11-Apr-11	12-Mar-14	53.79%		15,176,028,146.05	14,568,985,232.42
13	North Central	Rehabilitation of Aiyetoro-Eggan Road(suku kiri-Aiyetoro kiri) in Kogi State C/No 6098	6098	KOGI	Bukham Group Nigeria Limited		10.1	974,580,320.53	974,580,320.53	21-Dec-10	4-Feb-11	3-Feb-12		8.38%		196,950,954.17	196,950,954.17
14	North Central	Dualization of Abuja-Abaji-Lokoja Road Sect. IV (Koton Karfe - Lokoja),C/No. 5885 in Kogi State	5885	KOGI	Gitto Construzioni Generali Ltd	Intecon Partnership Ltd	50	11,987,187,078.04	31,087,756,036.84	13-Sep-06	12-Oct-06	11-Oct-08	10-Apr-14	61.08%		18,629,373,510.03	14,211,218,146.00
15	North Central	Dualization of Lokoja-Benin Road: Obajana Junction-Benin Section I Phase I: Obajana-Okene, Kogi State C/No. 6135	6135	KOGI	CGC Nigeria Limited	Hancock, Ogundiya & Partners	58.59	11,663,957,682.30	30,569,460,059.99	21-Nov-12	24-Dec-12	23-Dec-14	22-Oct-17	12.22%	1,663,996,759.00	7,815,639,524.55	5,530,791,059.55
16	North Central	Construction and Rehabilitation of Lokoja - Obajana - Kabba - Ilorin Road (Section II: Obajana - Kabba),C/No. 6242 in Kogi/Kwara State State	6242	KOGI/KWARA	Dangote Cement Plc.		42.9	5,240,000,000.00	5,240,000,000.00	1-Aug-16	5-Dec-16	4-Dec-18		1.40%			
17	North Central	Construction of Kampe River Bridge in Kwara State C/No. 6198	6198	KWARA	Borini Prono & Company Nigeria Limited	Rowlands & Aardwolf Associates.	1.11	997,132,228.00	997,132,228.00	13-Dec-12	13-Dec-13	13-Dec-13	30-Sep-14	99.23%		924,408,211.30	562,662,105.63
18	North Central	Construction of Offa By-Pass in Offa LGA in Kwara State, C/No 6154	6154	KWARA	Investrite Limited	Land-Base Associates Ltd.	5	1,319,983,348.53	1,319,983,348.53	13-Dec-12	27-Dec-12	26-Dec-13	31-Dec-16	44.88%	300,000,000.00	409,539,246.00	409,539,246.00
19	North Central	Construction Of Patigi Kpada Road Kwara State. Contract No. 6295	6295	KWARA	KY-FY Global Nig. Ltd.			4,347,414,571.50	4,347,414,571.50	15-Mar-17				NEW	800,000,000.00		
20	North Central	Dualization of Micheal Imoudu-Ganmo/Afon Junction Road Ilorin in kwara State Contract No. 6292	6292	KWARA	HMF Construction Ltd.			1,691,893,055.74	1,691,893,055.74	15-Mar-17				NEW	300,000,000.00		

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
21	North Central	Rehabilitation of Ilorin-Jebba-Mokwa-Birnin Gwari-Kaduna Road in Kwara State, Contract No. 6210	6210	KWARA	CGC Nigeria Limited	Rindex Associates	93.6	14,587,233,292.17	14,587,233,292.17	5-Dec-13	30-Jan-14	29-Jan-16	28-Dec-17	61.46%	4,800,000,000.00	6,347,809,949.18	3,000,000,000.00
22	North Central	Rehabilitation of Ilorin-Kabba-Obajana Road, C/No. 6212 in Kwara/Kogi States	6212	KWARA	CGC Nigeria Limited	Iyiola Omisore & Associates	113.6	8,217,373,106.77	8,217,373,106.77	27-Nov-13	30-Jan-14	29-Jan-17		27.56%		2,721,453,396.07	1,400,000,000.00
23	North Central	Construction of Ajase-Ipo-Offa-Erin Ile-Osun State Boudary Road in Kwara State, C/No. 6231	6231	KWARA	Precon Smith Construction Limited	Kips Engineering Limited	8	1,242,977,506.00	1,242,977,506.00	6-Dec-13	3-Mar-14	2-Mar-15	2-Mar-17	22.23%	300,000,000.00	326,878,427.42	326,878,427.42
24	North Central	Construction of Etchi-Shangyi-Koro road in Kwara State, C/No. 6239	6239	KWARA	Borini Prono & Company Nigeria Limited		22.1	976,219,650.00	976,219,650.00	24-Sep-14	15-Nov-14	14-Nov-15	31-Jan-18	3.82%		146,432,947.50	117,146,358.00
25	North Central	Rehabilitation of Ohan and Moro Bridges on Ilorin-Igbeti Road in Kwara State		KWARA	Bilijoe + Berger			865,019,925.00	865,019,925.00	22-Mar-17				NEW	200,000,000.00		
26	North Central	Rehabilitation of Nasarawa-Toto-Abaji Road,C/No. 5805 in Nassarawa State	5805	NASSARAWA	Bullettine Construction Limited	Sanol Engineering Consultants	98	4,423,639,212.30	4,423,639,212.30	11-Nov-05	11-Nov-05	10-Jan-07	31-Dec-10	92.50%		4,084,115,721.18	4,084,115,721.18
27	North Central	Rehabilitation of Lafia-Obi-Awe-Tunga road,C/No. 6065 in Nassarawa State	6065	NASSARAWA	Triacta Nigeria Limited	Viable Engrng Consultant s Ltd	88	7,935,044,748.75	7,935,044,748.75	25-Aug-10	20-Sep-10	19-Sep-12	31-Mar-14	98.18%	2,000,000,000.00	6,428,777,314.60	6,388,030,162.04
28	North Central	Reconstruction of Nasarawa-Loko Road with Alushi loop, Phase I,C/No. 5846 in Nassarawa State	5846	NASSARAWA	Gitto Construzioni Generali Ltd	Bim Associates Ltd	82	5,402,424,859.73	15,190,821,088.10	18-Jan-06	10-Feb-06	9-Aug-07	20-Sep-18	12.22%		4,082,409,235.00	2,603,560,343.76
29	North Central	Re-Alignment and Construction of Dangerous Curves between Akwanga and Lafia Road (KM 10+300 - KM 23+600) in Nassarawa State, C/No. 5972	5972	NASSARAWA	ENL Consortium Limited	Cask Nigeria Ltd	13.3	3,382,960,350.00	3,382,960,350.00	6-Apr-09	20-Apr-09	19-Oct-10	31-Oct-14	66.28%		1,951,595,377.26	1,807,916,758.62
30	North Central	Construction of Ola Junction (Akwanga - Wakama -eggon Hills Road in Nasarawa State, C/No. 6274	6274	NASSARAWA	Triacta Nigeria Limited		10	999,431,244.00	999,431,244.00	4-Dec-14	17-Feb-15	16-Aug-16		0.00%		149,914,686.60	0.00
31	North Central	Construction of Bida-Sacci-Nupeko-Pategi Road,C/No. 6237 in Niger State	6237	NIGER	AECC Global Limited	Startcraft Int'l Engrng Services Limited	53.4	8,846,651,987.25	8,846,651,987.25	4-Dec-13	4-Jan-14	3-Jul-16		1.72%		1,301,010,298.09	700,000,000.00
32	North Central	Dualisation of Suleja-Minna Road in Niger State C/No 6077	6077	NIGER	Salini Nigeria Limited	Kips Engineering Limited	40	9,951,051,335.18	9,951,051,335.18	10-Nov-10	13-Dec-10	12-Jun-13	12-Jul-16	74.24%		7,025,076,244.57	6,404,740,823.76
33	North Central	Dualisation of Suleja-Minna Road in Niger State Phase II (km 40+000-km101+000) C/No 6267	6267	NIGER	Salini Nigeria Limited	Kips Engineering Limited	61	23,632,309,811.36	23,632,309,811.36	16-Jan-15	18-Feb-15	17-Feb-19		0.71%		3,544,846,471.70	0.00
34	North Central	Construction Of Agaie-Katcha-Barro Road (Rigid Pavement) in Niger State, C/No. 6254	6254	NIGER	GR Building & Construction Nig. Ltd.		52.3	17,563,264,407.19	17,563,264,407.19	11-Dec-14	24-Jan-15	23-Jan-16	31-Jul-17	5.87%		2,634,489,661.08	1,385,000,000.00
35	North Central	Construction of Suleja-Bakin Iku-Abuja Road in Niger State C/No 6144	6144	NIGER	S&M Nigeria Limited	SKI Consult	5.5	1,185,114,615.37	1,185,114,615.37	21-Nov-12	20-Dec-12	19-Sep-13	19-Dec-16	86.14%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	620,246,535.36	620,246,535.36
36	North Central	Rehabilitation of Kontagora-Rijau-Tungan Magajia Road in Niger State No. 6141	6141	NIGER	Enerco Limited	Tog Environment & Infrastructure Ltd	24.5	3,698,014,603.34	3,698,014,603.34	14-Nov-12	20-Dec-12	19-Dec-16		38.00%	525,472,661.00	1,572,305,614.03	1,069,972,661.00
37	North Central	Reconstruction of Sokoto-Tambuwal-Jega-Kontagora-Makera Road, Phase I&II, Section I in Niger State, C/No 6162	6162	NIGER	China Railway Construction Company (CRCC) Ltd	Watech Services limited/Elen Konsult Ltd	100	8,968,809,507.63	19,566,758,401.95	13-Dec-12	10-Apr-13	9-Apr-15	17-Aug-17	29.80%	1,663,996,759.00	4,699,407,353.52	4,246,315,892.71
38	North Central	Construction of River Ebba Bridge at Cheche, Katcha LGA in Niger State, C/No. 6233	6233	NIGER	Proportion Construction & Dredge Works	Garit Nigeria Limited.	2.225	1,481,687,534.25	1,481,687,534.25	4-Dec-13	8-Feb-14	7-Aug-15		8.28%		298,854,983.67	200,000,000.00
39	North Central	Construction Panyam-Bokkos-Wamba Road: Wamba-Wanse Section in Plateau State, C/No.6258	6258	PLATEAU	Uniglobe Construction Engineering Limited		53.644	14,217,920,900.06	14,217,920,900.06	11-Dec-14	24-Jan-15	23-Jan-17		0.02%		2,132,688,135.01	220,000,000.00
40	North Central	Construction of Pankshin-Tapshin-Gambar-Sara-Kal-Gindiri Road in Plateau State		PLATEAU	Metropolitan Construction Company Limited			15,395,895,058.43	15,395,895,058.43	22-Mar-17				NEW	1,000,000,000.00		
41	North East	Construction and Rehabilitation of Mubi-Gella Road,C/No. 5890 in Adamawa State	5890	ADAMAWA	NRC Nigeria Limited	Celmeng Nigeria Limited	24.3	2,252,998,873.30	2,252,998,873.30	18-Oct-06	16-Nov-06	16-Feb-08	15-May-10	69.50%		1,673,016,519.67	1,644,854,027.67

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
42	North East	Rehabilitation of Yola-Hong-Mubi Road In Adamawa State Contract No. 6299	6299	ADAMAWA	A.C. Construction Nig. Ltd.			21,841,578,668.91	21,841,578,668.91	15-Mar-17				NEW	1,500,000,000.00		
43	North East	Rehabilitation of Mubi-Maiha-Sorao Road with spur from Mubi-Bukula in Adamawa State, C/No. 6215	6215	ADAMAWA	De-Pacific Investment Ltd		38	2,997,940,010.26	2,997,940,010.26	27-Nov-13	30-Jan-14	29-Jul-15		0.60%		449,691,001.54	449,691,001.54
44	North East	Rehabilitation Of Mararabam Mubi Madagali-Michika-Askira-Gwarzo-Bama In Adamawa/Borno State Contract No. 6294	6294	ADAMAWA/BORNO	RHAS Nig. Ltd.			14,744,708,632.50	14,744,708,632.50	15-Mar-17				NEW	500,000,000.00		
45	North East	Rehabilitation of Cham-Numan Section of Gombe-Yola Road in Adamawa State, Gombe/Adamawa States. Contract No.6300	6300	ADAMAWA/GOMBE	CGC Nig. Ltd.			9,253,571,065.05	9,253,571,065.05	15-Mar-17				NEW	1,313,681,652.00		
46	North East	Rehabilitation of Numan-Jalingo Road in Adamawa/Traba State		ADAMAWA/TARABA	Deux Projects Limited			11,650,570,513.89	11,650,570,513.89	22-Mar-17				NEW	1,000,000,000.00		
47	North East	Dualisation of Kano-Maiduguri Road linking Kano-Jigawa-Bauchi-Yobe and Borno States. Sect. II (Shuari-Azare),C/No. 5879 in Bauchi State	5879	BAUCHI	Setraco Nigeria Limited	Tog Environment & Infrastructure Ltd	117.776	35,841,452,834.88	65,315,458,261.59	28-Sep-06	12-Oct-06	11-Feb-10	5-Dec-17	56.47%		38,123,677,921.82	36,990,834,809.29
48	North East	Dualisation of Kano-Maiduguri Road linking Kano-Jigawa-Bauchi-Yobe and Borno States. Sect. III (Azare-Potiskum),C/No. 5880 in Bauchi State	5880	BAUCHI	Mothercat Limited	Alf & Partners Consultants	101.84	29,100,000,000.00	45,181,695,740.22	29-Sep-06	12-Oct-06	11-Apr-10	3-Jun-18	75.39%		29,951,796,672.58	29,452,126,099.69
49	North East	Construction of Tudun Wuss-Wandi-Wandi-Baraza-Durr-Zumbul-Polchi-Dot-Kwanar, Contract No. 6298 Bauchi State.	6298	BAUCHI	Datum Construcstion Nig. Ltd.			12,114,661,920.90	12,114,661,920.90	15-Mar-17				NEW	1,500,000,000.00		
50	North East	Rehabilitation of Alkaleri - Bauchi Road in Bauchi State, C/No 6152	6152	BAUCHI	Xedex Nigeria Limited	Yaroson Partnership Ltd	15.5	1,215,539,325.00	1,215,539,325.00	13-Dec-12	21-Jan-13	20-Jan-14	20-Dec-14	16.63%		246,068,898.50	246,068,898.50
51	North East	Rehabilitaion of Bridges & Federal Roads along Bauchi-Gombe Road in Bauchi/Gombe States Contract No. 6297	6297	BAUCHI/GOMBE	Enerco Nig. Ltd.			15,897,507,402.25	15,897,507,402.25	15-Mar-17				NEW			
52	North East	Rehabilitation of Yashi-Duguri-Digare-Yalo Road (Duguri-Yalo-Dogare section) in Bauchi State, C/No. 6228	6228	BAUCHI	Ceezali Limited	Kafarda Engineering Ltd	5	1,750,119,126.53	1,750,119,126.53	27-Nov-13	8-Feb-14	7-Nov-14		5.21%		262,517,868.98	262,517,868.98
53	North East	Rehabilitation of Tumu-Pindiga-Kashere (Gombe State)-Futuk-Yalo (Bauchi State)-Bashar-Dengi (Plateau State) Road in Bauchi State, C/No. 6214	6214	BAUCHI	Rockbridge Construction Ltd	Stable Engineerin Consultants Ltd.	15	3,076,381,622.74	3,076,381,622.74	27-Nov-13	30-Jan-14	29-Jul-15		38.65%	468,119,561.00	1,037,474,898.33	929,576,804.41
54	North East	Rehabilitation of Ningi-Yadagumgume-Fuskar Mata Road in Bauchi State, C/No. 6264	6264	BAUCHI	Triacta Nigeria Limited		38.2	7,129,762,447.50	7,129,762,447.50	14-Jan-15	17-Feb-15	16-Aug-16		25.71%	1,000,000,000.00	1,671,946,456.64	1,617,557,165.31
55	North East	Construction of Burga-Dull-Mbatt II-Tadnum-Gobiyya-Badagari-Gwarangah-Sum in Bauchi State		BAUCHI	Triacta Nigeria Limited			14,594,208,205.50	14,594,208,205.50	22-Mar-17				NEW	1,500,000,000.00		
56	North East	Rehabilitation of Digare-Masir-Garga-Furyam Kasuwa-Jarmai in Plateau/Bauchi States		BAUCHI	Rockbridge Construction			21,942,739,688.04	21,942,739,688.04	22-Mar-17				NEW	3,000,000,000.00		
57	North East	Rehabilitation of Maiduguri-Dikwa Gamboru-Road Section II Dikwa-Gamboru in Borno State C/No 6069	6069	BORNO	CGC Nigeria Limited	Sahel Associates	51	16,683,596,891.08	16,683,596,891.08	25-Aug-10	20-Sep-10	19-Sep-12		21.75%	1,000,000,000.00	5,530,848,171.44	4,542,761,714.33
58	North East	Construction of Damasak-Dutse(Nigeria)-Diffa(Niger Republic)n Borno State C/No 6071	6071	BORNO	CGC Nigeria Limited	Ove Arup & Partners Nig. Ltd	36.28	9,880,524,657.27	9,880,524,657.27	25-Aug-10	20-Sep-10	19-Sep-12	19-Sep-14	30.82%		4,003,896,160.14	3,806,406,027.29
59	North East	Dualisation of Kano-Maiduguri Road linking Kano-Jigawa-Bauchi-Yobe and Borno States. (section v) Damaturu-Maiduguri,C/No. 5869 in Borno State	5869	BORNO	CCECC Nigeria Limited	Yaroson Partnership Ltd	145.109	39,998,728,481.25	67,795,690,880.01	18-Jul-06	3-Aug-06	2-Dec-09	10-Jan-16	41.71%		25,466,173,810.81	25,446,173,810.81
60	North East	Rehabilitation of Maiduguri-Bama-Gwoza-Hong Road Section II: Bama-Gwoza in Borno State, C/No. 5975	5975	BORNO	CGC Nigeria Limited	Sani Mustapha & Associates	73	5,019,848,813.60	5,019,848,813.60	14-May-09	28-May-09	27-Nov-10	27-Feb-12	62.01%		2,334,853,506.46	2,301,847,061.00
61	North East	Rehabilitation of Maiduguri-Bama-Gwoza-Mubi-Hong Road Section I: Maiduguri-Bama with spur to Banki in Borno State, C/No. 5974	5974	BORNO	Standard Construction Limited	C-Cube Consultants	122	5,720,242,869.50	5,720,242,869.50	14-May-09	28-May-09	27-Nov-10	27-May-12	32.22%		1,998,573,757.77	1,998,573,757.77
62	North East	Construction of Damboa-Chibok-Mbalala Road Phase I: Construction of 20km out of 50km long Damboa-Chibok-Mbalala Road in Borno State, C/No. 5971	5971	BORNO	A. Y. H. Investment Co. Limited	Integrated Advance Guest Engineering Ltd	20	1,240,458,276.75	1,240,458,276.75	16-Sep-09	30-Sep-09	29-Dec-10	30-Jun-11	50.79%		640,327,614.73	640,327,614.73

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
63	North East	Completion Of Gombe-Numan-Yola Road Phase II (Gombe-Kaltungo) in Gombe State, C/No. 6261	6261	GOMBE	Triacta Nigeria Limited		68	7,256,623,914.54	7,256,623,914.54	11-Dec-14	24-Jan-15	23-Jul-17		25.77%	2,875,787,768.00	1,088,493,587.18	1,088,493,587.18
64	North East	Emergency Reinstatement of Failed Section of Road Between KM 33+800 AND km 37+700 on Gombe-Bauchi Road in Gombe State, C/No. 6281	6281	GOMBE	Triacta Nigeria Limited			423,888,648.75	423,888,648.75					12.56%		47,023,718.80	
65	North East	Completion of the Construction of Mararaba-Bali Road,C/No. 5105A in Taraba State	5105A	TARABA	Moulds Nigeria Limited	Excelarc Partners	69	5,155,507,915.77	5,901,688,155.30	28-Nov-05	12-Dec-05	14-May-08	31-Dec-09	93.00%		5,195,591,770.93	5,195,591,770.93
66	North East	Construction of Mararaban-Pantisawa-Yarro Road in Taraba State C/No 6143	6143	TARABA	Bliss/Wood Associates Limited	Ark Consult	3.2	1,187,795,843.85	1,187,795,843.85	3-Dec-12	20-Dec-12	19-Dec-13		3.91%		178,169,376.58	178,169,376.58
67	North East	Construction of Zing-Yakoko-Monkin Road in Taraba State, C/No 6151	6151	TARABA	Munir Industries and Trade Limited	Messrs OGMT Consultancy	7	1,043,029,772.40	1,043,029,772.40	14-Dec-12	9-Mar-13	8-Mar-14		6.01%		218,482,813.22	156,454,465.86
68	North East	Construction of Takum-Wukari road-Section II (Phase I - Chachangi Bridge) in Taraba State, C/No.		TARABA	MNC Mayar Company Nigeria Limited.			759,761,772.00	759,761,772.00	9-Oct-14				0.00%			
69	North East	Rehabilitation of Wukari-Akwana Road in Taraba State, C/No. 6230	6230	TARABA	Muib Group Limited		32	3,978,932,819.40	3,978,932,819.40	27-Nov-13	30-Jan-14	29-Jan-15		0.50%		787,393,215.65	537,155,930.62
70	North East	Construction of Takum-Dogon Gawa Road (15km: Katsina Ala-Takum) in Taraba State, C/No. 6232	6232	TARABA	Techo Concepts Limited		5.5	1,030,107,509.00	1,030,107,509.00	27-Nov-13	8-Feb-14	7-Oct-14		3.12%		154,516,126.35	154,516,126.35
71	North East	Construction Of Jalingo-Kona-Lau-Karim Lamido Road, Phase I In Taraba State, C/No. 6276	6276	TARABA	Moulds Nigeria Limited		6.5	983,999,619.86	983,999,619.86	8-Jan-15	16-Feb-15	15-Oct-15		56.00%		147,599,942.98	0.00
72	North East	Dualization of Kano-Maiduguri Road linking Kano-Jigawa-Bauchi-Yobe and Borno States. Section IV (Potiskum-Damaturu Road),C/No. 5881 in Yobe State	5881	YOBE	CGC Nigeria Limited	Pentagon Engineering Consultant	96.24	30,250,000,000.00	51,903,173,630.22	28-Sep-06	1-Feb-07	30-Nov-09	18-Dec-18	59.75%	Provision of N13,109,415,878.00 for KN-Md Sec. I-V	27,701,755,463.80	27,404,935,015.87
73	North East	Construction of Nguru-Gashua-Bayamari Road Section II, Phase I, (Gashua-Bayamari) Yobe State C/No. 6139	6139	YOBE	Messrs CCECC	Ayere Consultant Services Ltd	25	6,581,999,666.55	6,581,999,666.55	21-Nov-12	3-Dec-12	24-Dec-14	12-Jun-15	59.30%		3,159,134,808.31	2,873,594,821.36
74	North East	Rehabilitation Of Damaturu-Biu Road In Yobe/Borno States, C/No. 6256	6256	YOBE/BORNO	Fik Global Resources Limited		49.13	8,193,930,303.25	8,193,930,303.25	11-Dec-14	24-Jan-15	13-Feb-18		0.87%		1,229,089,545.49	1,200,000,000.00
75	North East	Rehabilitation of Nguru-Gashua-Bayamari Road(Nguru-Gashua Section I): km 0+000 - km 30+000 in Yobe Sttae, C/No. 5966	5966	YOBE	Gerawa Global Engineering Nigeria Limited	Spider Engineering & Technical Services Ltd	30	2,318,694,378.00	2,318,694,378.00	14-May-09	28-Apr-09	27-Apr-11	19-Dec-12	66.63%		1,670,874,865.09	1,670,874,865.09
76	North West	Rehabilitation of Hadejia-Nguru Road, Phase II CH 40+000-CH 73+150 Kirikasama-Nguru in Jigawa State, C/No. 6072	6072	JIGAWA	Mothercat Nigeria Limited	Ladiom Associates	32.8	7,953,487,029.18	7,953,487,029.18	25-Aug-10	20-Sep-10	19-May-13	19-May-15	56.54%		4,656,215,508.61	4,119,470,286.38
77	North West	Asphalt overlay of Ajingi-Jahun-Kafin Hausa Road in Jigawa State, C/No. 6041	6041	JIGAWA	Techo Impex Nigeria Limited	A4 Associates Ltd	13.59	1,764,096,757.50	1,764,096,757.50	3-Dec-09	16-Dec-09	15-Dec-10	4-Aug-16	29.07%		635,117,650.33	353,281,060.18
78	North West	Construction of Tsakuwaran-Galambi road in Jigawa State C/No. 6129	6129	JIGAWA	Jam Services Company Limited		14.08	609,840,000.00	609,840,000.00	14-Feb-12	7-Mar-12	6-Mar-13	2-Jun-14	83.63%		237,778,580.08	237,778,580.08
79	North West	Rehabilitation of Kunya-Kanya-Babura-Babban Mutum Road, Phase I in Jigawa State, C/No 6150	6150	JIGAWA	Lekai Nigeria Limited	Intecon Partnership Ltd	65	3,792,451,838.18	3,792,451,838.18	13-Dec-12	13-Dec-12	12-Jun-14		14.59%		992,526,737.62	790,928,891.19
80	North West	Construction of Kaduna Eastern By-pass in Kaduna State, C/ No. 5346	5346	KADUNA	Eksiogullari Nig. Ltd	Samaila Consultants Limited	64.9	16,000,000,000.00	40,159,175,692.57	25-Sep-02	24-Nov-02	23-Nov-05	31-Jul-12	63.98%	2,427,683,693.00	12,152,399,352.51	12,150,788,354.98
81	North West	Design And Construction Of Birnin Gwari-Dan Gulbi Road In Kaduna/Zamfara States C/No 6257	6257	KADUNA/ZAMFARA	Infiquet International Limited		109.925	15,638,377,142.86	15,638,377,142.86	11-Dec-14	24-Jan-15	23-Jan-17		0.00%		2,345,756,571.43	1,500,000,000.00
82	North West	Rehabilitaion of Makarfi- Basawa-Funtua Road in Kaduna/Katsina States Contract No. 6302	6302	KADUNA/KATSINA	CGC Nig. Ltd.			17,958,728,757.59	17,958,728,757.59	15-Mar-17				NEW	1,500,000,000.00		
83	North West	Rehabilitation of Sabongari and Samaru, Zaria Township roads, Kaduna State C/No. 6197	6197	KADUNA	Amirco Universal Concept Limited		10.2	989,168,424.30	989,168,424.30	17-Dec-12	28-Feb-13	27-Feb-14		34.01%		385,134,086.03	385,134,086.03

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
84	North West	Rehabilitaion of Kafin-Mayaki-Goduwa-Maraku-Saminaka Roag in Kaduna State Contract No. 6301	6301	KADUNA	Mothercat Limited			10,193,885,656.34	10,193,885,656.34	15-Mar-17				NEW	1,500,000,000.00		
85	North West	Construction of Zangon Kataf-Kwali Road in Kaduna State, C/No. 6271	6271	KADUNA	Dual Engineering Services Limited		5.67	981,617,833.98	981,617,833.98	4-Dec-14	17-Feb-15	16-Feb-16		0.00%		147,242,675.10	0.00
86	North West	Rehabilitation of Zaria-Hunkuyi-Kafur-Gidan Mutum Daya Road in Kaduna/Kano States		KADUNA/KANO	Sky Technical & Construction Co. Limited			4,040,182,816.48	4,040,182,816.48	22-Mar-17				NEW	437,893,884.00		
87	North West	Const.of Kano Western Bypass as an Extension of Dualisation of Kano-Maiduriguri Road Section 1:,C/No. 5960 in Kano State	5960	KANO	Dantata & Sawoe Construction Company Limited	AG & Partners	26.6	13,226,801,593.27	22,773,806,219.93	10-May-07	20-May-07	19-May-10	4-Nov-17	38.28%	3,468,119,561.00	9,784,114,177.20	9,622,915,114.32
88	North West	Construction of Tamawa-Gulu Road At Rimi Gado LGA in Kano State, C/No. 6273	6273	KANO	M. N. Ataj Construction Limited		21.26	936,147,167.17	936,147,167.17	4-Dec-14	17-Feb-15	16-Feb-16		0.00%		140,422,075.08	112,337,660.06
89	North West	Dualisation of Kano-Maiduguri Road linking Kano-Jigawa-Bauchi-Yobe and Borno States. Sect. I (Kano-Wudil-Shuari),C/No. 5878 in Kano State	5878	KANO	Dantata & Sawoe Construction Company Limited	Siraj Nigeria Limited	105	37,047,307,376.33	55,122,713,072.02	13-Sep-06	12-Oct-06	11-Feb-10	31-Dec-15	48.53%	Provision of N13,109,415,878.00 for KN-Md Sec. I-V	29,214,381,350.46	28,939,631,404.93
90	North West	Construction of Gulu Bridge in Kano State C/No 6149	6149	KANO	Amirco Universal Concept Limited		10	836,987,843.78	836,987,843.78	17-Oct-12	13-Nov-12	12-Aug-13	4-Aug-14	19.52%		125,548,176.57	125,548,177.47
91	North West	Rehabilitation of Rogo-Karaye-Kiru-Kwanar Dangora Road, Kano State. Contract No.6291	6291	KANO	Abilele Industries Limited.			3,121,298,277.41	3,121,298,277.41	15-Mar-17				NEW	1,100,000,000.00		
92	North West	Construction of Flyover at Kundila Roundabout Kano State C/No 6146	6146	KANO	Rocad Construction Limited	Proportion Engineering Consultants Nig. Ltd.	0.12	2,499,924,850.50	2,499,924,850.50	21-Nov-12	20-Dec-12	19-Jun-14	19-Nov-14	92.01%		2,129,515,908.53	1,962,901,391.48
93	North West	Construction of Falali Bridge in Sumaila LGA in Kano State C/No 6145	6145	KANO	Horizon Construction Co. Ltd	ENCON International Limited.	0.18	1,160,395,929.00	1,160,395,929.00	21-Nov-12	20-Dec-12	19-Dec-13		60.89%		238,169,175.66	174,059,389.35
94	North West	Rehabilitation of Wudil-Kwanar Huguma Road in Kano State		KANO	CBC Global Civil & Building Construction Nigeria Limited			4,881,495,430.35	4,881,495,430.35	22-Mar-17				NEW	750,000,000.00		
95	North West	Construction of Wudil-Utai-Achika-Darki-Jagaware Road, in Kano/Jigawa States C/No. 6140	6140	KANO/JIGAWA	Birak Engineering & Const. Limited	Emak Consult Limited	21.3	4,393,730,163.90	4,393,730,163.90	28-Nov-12	20-Dec-12	19-Dec-14		22.60%		1,980,011,559.84	1,569,059,524.59
96	North West	Dualization of Kano-Katsina Road Phase I: kano Town at Dawanau roundabout to Katsina State Border in Kano State. C/No. 6213	6213	KANO/KATSINA	CCECC Nigeria Limited	Siraj Nigeria Limited	74.1	14,078,252,565.88	14,078,252,565.88	27-Nov-13	30-Jan-14	29-Jun-16		2.01%	2,601,089,671.00	2,111,737,884.88	2,111,737,884.88
97	North West	Rehabilitation of Funtua-Dayi-Yashe-Kano State Border Road,C/No. 5264 in Katsina State	5264	KATSINA	Mothercat Limited	Debs Foundation	210	3,000,000,000.00	5,615,861,594.01	22-May-03	22-Jul-03	21-Jan-05	24-Dec-10	99.24%		5,411,634,347.99	4,822,835,806.08
98	North West	Rehabilitation of Zaria-Gusau-Sokoto-Birnin Kebbi Road (Funtua-Gusau section) in Katsina State, C/No. 6029	6029	KATSINA	Mothercat Limited	BABA Consult	104	7,941,669,771.22	7,941,669,771.22	3-Dec-09	16-Dec-09	15-Jun-12	31-Dec-13	81.00%		5,933,916,752.51	5,772,391,401.31
99	North West	Construction of Kankara-Gurbi Road in Katsina State, C/No. 6226	6226	KATSINA	Petra Services Limited	Optimum Prime Design Consultant Limited.	10.5	1,452,354,449.70	1,452,354,449.70	27-Nov-13	8-Feb-14	7-Aug-15		0.48%		399,537,848.43	362,653,167.46
100	North West	Reinstatement of washout and completion of the rehabilitation of Sokoto-Illela Road including repairs of Usman Danfodio University road in Sokoto state, C/No 6118	6118	SOKOTO	Mothercat Limited		11.4	2,256,354,874.62	2,256,354,874.62	17-Aug-11	26-Sep-11	25-Sep-13		53.70%		890,885,776.08	780,399,267.10
101	North West	Rehabilitation of Section IA of Sokoto-Tambuwal-Jega-Kontagora-Makera Road, Phase I in Sokoto/Kebbi/Niger States, C/No 6161	6161	SOKOTO	Triacta Nigeria Limited	Kabir & Associates Ltd (WATEC Ssrvice)	155	10,559,745,000.00	30,459,183,038.00	13-Dec-12	5-Feb-13	17-Feb-18		46.85%	7,154,860,840.00	10,268,655,163.21	8,826,014,007.57
102	North West	Replacement of Sub-standard Bridges at KM 51+700 and KM 62+600 (Mayanchi) along Gusau-Sokoto Road in Zamfara State		ZAMFARA	H&M Nigeria Limited			986,002,710.00	986,002,710.00	22-Mar-17				NEW	525,472,661.00		
103	South East	Construction of Nkporo-Abiriba-Ohafia Road in Abia State C/No. 6130	6130	ABIA	Dutum Construction Nigeria Limited		55.5	2,739,105,600.20	2,739,105,600.20	30-May-12	26-Sep-12	25-Mar-14		12.88%		544,322,359.22	544,322,359.22
104	South East	Rehabilitation of Umuahia-Bende-Ohafia Road,C/No. 5821 in Abia State	5821	ABIA	Niger Construction Limited	J. C. Egbuna & Partners	46	2,093,033,385.88	2,093,033,385.88	3-Oct-05	3-Oct-05	2-Feb-07	6-Feb-11	100.00%		1,918,106,325.54	1,918,106,325.54

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
105	South East	Construction of Ahiaoku-Amangwo-Umuahia-Ngwa-Ngwa Road in Abia State C/No. 6094	6094	ABIA	La Ann Engineering Nigeria Limited		6	589,554,307.65	589,554,307.65	23-Dec-10	1-Feb-11	29-Feb-12		43.41%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	243,320,845.80	243,320,845.80
106	South East	Rehabilitation and Reconstruction of Enugu-Port Harcourt Dual Carriageway Section I: Lokpanta-Umuahia Tower (CH. 61+000-CH. 120+500) in Abia State. C/No. 6208	6208	ABIA	Setraco Nigeria Limited	Tisco & Partners	59.5	39,548,900,597.79	39,548,900,597.79	21-Aug-13	21-Sep-13	20-Mar-17		29.63%	2,774,495,649.00	14,811,695,644.25	10,889,054,724.78
107	South East	Rehabilitation and Reconstruction of Enugu-Port Harcourt Dual Carriageway Section II: Umuahia Tower-Aba Township Rail/Road Bridge Crossing (CH. 120+500-CH. 176+600) in Abia State. C/No. 6209	6209	ABIA	Arab Contractors Nigeria Limited		56.1	50,892,770,722.04	50,892,770,722.04	21-Aug-13	21-Sep-13	20-Mar-17		19.74%	1,734,059,780.00	13,568,940,493.39	7,470,136,339.03
108	South East	Construction of Olokoro-Isiala-Oboro-Nnono Junction Road in Abia State C/No. 6091	6091	ABIA	Bok Company Nigeria Limited		7	515,315,493.00	515,315,493.00	21-Dec-10	1-Feb-11	31-Jul-11		48.96%		257,850,569.29	164,854,506.07
109	South East	Construction of Olokoro-Aluaukwu-Itaja-Okwu-Obuohia-Ikwano Road C/No. 6063	6063	ABIA	Rhas Nigeria Limited		10	990,673,340.00	990,673,340.00	10-Mar-10	10-Mar-10	9-Sep-10		66.25%		522,313,693.46	522,313,693.46
110	South East	Construction of Ariba-Arochuku-Ohafia Road in Abia State, C/No 6158	6158	ABIA	Beks Kimse Nigeria Limited	Ame consulting Engineering Limited	28.24	2,265,982,372.50	2,265,982,372.50	13-Dec-12	6-Feb-13	5-Oct-14	5-Oct-15	14.55%		639,671,420.44	579,716,607.53
111	South East	Construction of Ohafia-Oso Road in Abia/Ebonyi States, C/No 6160	6160	ABIA	Uniglobe Construction Engineering Limited	Karis Associates	11.7	2,293,965,030.00	2,293,965,030.00	13-Dec-12	12-Feb-13	11-Feb-15		43.76%	1,300,000,000.00	1,200,524,677.12	1,200,524,677.12
112	South East	Limited Rehabilitation of Umana-Ndiagu-Ebene-Amansi Awka Express Road,C/No. 5874 in Anambra State	5874	ANAMBRA	Master Holdings Nigeria Limited	Penton Consultants	10	250,723,163.30	734,039,288.90	27-Sep-06	31-Oct-06	30-Apr-07	30-Apr-10	73.61%		651,158,220.60	651,158,220.60
113	South East	Rehabilitation of Enugu bound Carriageway of the Onitsha-enugu Road, Phase I of Section I), C/No. 5929 in Anambra State	5929	ANAMBRA	CCC Construction Nig. Limited	Siraj Nigeria Limited	49	5,092,444,641.90	7,351,344,974.40	6-Apr-09	20-Apr-09	19-Oct-11	14-May-13	94.65%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	6,294,441,153.67	6,187,917,381.34
114	South East	Rehabilitation of Onitsha bound Carriageway of the Onitsha-Enugu Road (Phase II, Section I) in Anambra State, C/No. 5929A	5929A	ANAMBRA	CCC Construction Nig. Limited	Civtec Associates Ltd	49	4,613,734,090.35	4,613,734,090.35	3-Dec-09	16-Dec-09	15-Jun-12		64.91%		2,910,615,865.33	2,801,319,736.46
115	South East	Emergency Repairs of Existing Niger Bridge at Onitsha/Asaba in Anambra/Delta States C/No 6206	6206	ANAMBRA/ DELTA	Matiere-Johnson Consortium Limited	Icecon Nigeria Ltd	1.4	8,005,181,313.52	8,005,181,313.52	6-Aug-13	19-Aug-13	18-Feb-15	31-Dec-17	62.61%		2,183,508,895.91	1,810,522,962.97
116	South East	Construction of Ihiala-Orlu Road in Isseke Town-Amafuo-Ulli with Spur (Ihiala-Orlu-Umuduru Section) in Anambra State, C/No. 6220	6220	ANAMBRA	Tomline Nig. Ltd.		6.7	711,888,234.75	711,888,234.75	30-Oct-13	4-Dec-13	3-Dec-14		3.90%		106,783,235.21	106,783,235.21
117	South East	Construction of Ikemba Drive Spur on Oba-Okigwe Road Through Permanent Site of Nnamdi Azikiwe University Teaching Hospital in Anambra State C/No. 6218	6218	ANAMBRA	Jireh Hibitation International Services Nig Ltd.		3.73	625,690,820.37	625,690,820.37	30-Oct-13	4-Dec-13	3-Feb-15		13.98%		182,470,406.12	164,747,049.51
118	South East	Rehabilitation of Oba-Nnewi Road section I in Anambra State, C/No. 5986	5986	ANAMBRA	CCC Construction Nig. Limited		25	3,794,656,941.08	3,794,656,941.08	14-May-09	28-May-09	27-May-11		65.67%		2,453,783,539.53	2,453,783,539.53
119	South East	Rehabilitation of Oba-Nnewi-Okigwe Road Route 429 Section II: Anambra/Imo States Border-Ibinta-Okigwe Road, C/No. 5986A	5986A	ANAMBRA	Bullettine Construction Limited		38	2,572,473,142.28	2,572,473,142.28	5-Jun-09	19-Jun-09	18-Dec-10		30.06%		1,543,403,251.53	1,523,427,545.83
120	South East	Construction of Oseakwa Bridge in Anambra State, C/No. 6043	6043	ANAMBRA	Horizon Construction Co. Ltd	Pentagon Engineering Consultant	2.18	896,863,529.10	896,863,529.10	6-Oct-09	30-Oct-09	5-Oct-10	31-Dec-12	87.91%		716,934,784.11	716,934,784.11
121	South East	Rehabilitation Of Spur From Onitsha-Owerri Road To Okija-Ihembosi-Afor Ukor-Ebenator-Ezenifite In Nnewi South LGA in Anambra State C/No 6112	6112	ANAMBRA	Ffordiac Engineering Company Limited		13.5	1,786,546,349.60	1,786,546,349.60	17-Aug-11	26-Sep-11	25-Jun-12		74.39%		1,048,606,251.96	1,048,606,251.96
122	South East	Rehabilitation of Otoucha-Ibaji-Nzam-Innoma-Iheaka Ibaji Section of Otoucha-Ibaji-Odulu-Ajegwu Road in Anambra State, C/No. 6024	6024	ANAMBRA	Niger Construction Limited	Inditek Partners	32	5,804,811,747.04	7,173,909,755.40	3-Dec-09	16-Dec-09	15-Dec-11		38.19%		2,890,412,091.75	2,711,255,589.87
123	South East	Rehabilitation of Ekwulobia-Oko-Ibinta-Nnobi with spur to Izuofia and Nanka Road,C/No. 5904 in Anambra State	5904	ANAMBRA	Master Holdings Nigeria Limited	Ado Engineers Limited	17	1,277,214,120.00	1,872,132,617.25	4-Apr-07	23-Apr-07	22-Aug-08	22-Aug-10	88.64%		1,798,453,182.02	1,798,453,182.02
124	South East	Rehabilitation of Okija-Oguta-Imo State Border (19km) Route 406 (F. 228) in Anambra State, C/No. 6058	6058	ANAMBRA	Roudo Nigeria Limited	Maot Consult	10.5	599,926,404.00	599,926,404.00	9-Feb-10	17-Feb-10	16-Aug-10	28-Dec-12	97.00%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	530,012,172.12	530,012,172.12

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
125	South East	Rehabilitation of Igwe Ilika-Eke-Uke Road Idemili North LGA, in Anambra State C/No. 6244	6244	ANAMBRA	Fractal Construction Nigeria Limited		3.48	980,435,032.50	980,435,032.50	24-Sep-14	5-Nov-14	4-Apr-16		New		147,065,254.88	0.00
126	South East	Construction of Omor-Umulokpa Road in Anambra and Enugu States, Section I: km 0+000 - km 6+500, C/No. 6277	6277	ANAMBRA/ENUGU	Arrays Global Services Limited		14.3	979,889,663.45	979,889,663.45	22-Dec-14	15-Jan-15	14-Jan-16		New		146,983,449.52	0.00
127	South East	Rehabilitation of Abakaliki-Afikpo Road Section I: Abakaliki-Onueke-Abomega Road in Ebonyi State, C/No. 5989	5989	EBONYI	Uniglobe/Bulletine Construction Limited	Mack Holdings Nigeria Ltd	36	2,987,774,166.30	2,987,774,166.30	14-May-09	28-May-09	27-Nov-10	31-Mar-15	85.86%		2,762,883,223.48	2,498,656,502.18
128	South East	Rehabilitation of Abakaliki-Afikpo Road Section II: Abomega-Afikpo Road in Enugu State, C/No. 5989A	5989A	EBONYI	CCECC Nigeria Limited	Yaroson Partnership Ltd	26	3,500,000,000.00	3,500,000,000.00	14-May-09	28-May-09	27-Jul-10	31-Dec-13	100.00%		2,801,188,954.34	2,420,561,122.00
129	South East	Construction of Nnenwe-Uduma-Uburu Road. Section I (26.27km), and Section II: Spur to Ishiagu-Mile 2 Road(14km), Enugu/Ebonyi States C/No. 6148	6148	EBONYI/ENUGU	Setraco Nigeria Limited	Gearmin Ventures Ltd.	40.27	11,603,191,818.53	11,603,191,818.53	14-Nov-12	20-Dec-12	19-Jun-15		47.42%	2,167,574,725.00	6,102,032,195.31	5,178,719,717.80
130	South East	Rehabilitation of Amugo Uno-Oriemba Market-Amugo Isiorji Onuani Road in Enugu State C/No 6221	6221	ENUGU	Beks Kimse Nigeria Limited		6.6	850,575,495.00	850,575,495.00	30-Oct-13	4-Dec-13	3-Dec-14	3-Dec-15	19.52%		127,586,324.25	127,586,324.25
131	South East	Construction of Oji-Achi-Mmaku-Awgu Road With Spur To Obeagu-Ugbo in Enugu State, C/No. 6269	6269	ENUGU	Golden Construction Company Limited		4.1	994,661,294.55	994,661,294.55	11-Dec-14	24-Jan-15	23-Jul-15		13.43%	648,082,948.00	288,595,070.55	288,595,070.55
132	South East	Rehabilitation of 9th Mile-Enugu-Port Harcourt Dual Carriageway in Enugu/Abia States, C/No. 6018	6018	ENUGU	CCC Construction Nig. Limited	Multiplan Consultants	75	8,964,995,597.25	9,675,130,731.00	14-May-09	28-May-09	27-May-11	31-May-16	54.04%		5,318,200,285.49	5,230,950,699.89
133	South East	Rehabilitation of Ozalla-Akpugo-amagunze-Ihuokpara-Nkomoro Isu-Onitsha(Enugu-Onitsha) Road with spur to Onunweke In Enugu State C/No. 6078	6078	ENUGU	Arab Contractors Nigeria Limited	Fahas Associates	41	6,796,939,488.99	6,796,939,488.99	10-Nov-10	13-Dec-10	12-Oct-12	1-Oct-15	33.43%		2,806,659,389.97	1,830,320,299.66
134	South East	Construction of Ugwueme-Nenwenta-Nkwe-Ezere-Awgunta-Obeagu-Mgbidi Nmaku Road Project Enugu State. Contract No. 6293	6293	ENUGU	IDC Construction Ltd.			14,693,277,138.75	14,693,277,138.75	15-Mar-17					262,736,330.00		
135	South East	Rehabilitation Of Enugu-Port Harcourt Road Section III: Enugu-Lokpanta in Enugu State C/No.6251	6251	ENUGU	CGC Nigeria Limited		82.8	32,317,082,596.26	32,317,082,596.26	11-Dec-14	24-Jan-15	23-Jan-17		2.00%		4,847,562,389.44	1,150,000,000.00
136	South East	Rehabilitation of Onitsha-Enugu Dual Carriageway Section II (Anambra State Border- Enugu) in Enugu State, C/No. 5988	5988	ENUGU	NIGER CONSTRUCTION LIMITED	Cee Associates Ltd	56	7,251,451,515.00	7,251,451,515.00	14-May-09	28-May-09	27-Nov-11		47.83%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	3,721,239,019.25	3,255,606,814.76
137	South East	Rehabilitation of Oji-Achi-Maku-Awgu Ndeabor Road in Enugu State, C/No. 6037	6037	ENUGU	Master Holdings Nigeria Limited	Ephraim Ray & Partners	39	3,287,120,702.25	4,805,288,034.75	3-Dec-09	16-Dec-09	15-Jun-11		48.54%	700,630,214.00	2,805,250,359.96	2,798,441,589.04
138	South East	Rehabilitation Of Outstanding Section Of Onitsha-Enugu Expressway: Amansea- Enugu State Border in Eugu State, C/No. 6266	6266	ENUGU	RCC Nigeria Limited		58	24,243,308,789.82	24,243,308,789.82	17-Dec-14	17-Feb-15	16-Feb-18		0.00%	5,468,119,561.00	3,636,496,318.47	3,349,197,054.78
139	South East	Rehabilitation of Nsukka-Obollo-Ikem-Ehamufu-Nkalagu Road in Enugu State, C/No. 5962	5962	ENUGU	Mife Construction Nig. Limited	Idolor-Vob Konsult	85.6	6,446,051,729.71	6,446,051,729.71	3-Dec-09	16-Dec-09	15-Jan-12	31/11/14	60.03%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	3,643,952,950.22	3,612,884,970.87
140	South East	Construction of Ogrute-Umuida-Unadu-Akpanya-Odor Road in Enugu/Kogi States, C/No 6170	6170	ENUGU	P.W. Nigeria Limited	Ove Arup & Partners Nig. Ltd	40.5	12,951,207,018.75	12,951,207,018.75	13-Dec-12	5-Feb-13	4-Jan-15		24.19%		3,822,611,791.17	2,910,397,846.83
141	South East	Rehabilitation of Umana-Ndiagu-Agba-Ebenebe-Amansi Akwa with spur to Umumba Road Section II (Umana Ndiagu-Umunba/Nkwa-Ezeagu express Obelegu section) in Enugu State, C/No 6169	6169	ENUGU	CGC Nigeria Limited	Empee Engineering Consultants	56.049	10,370,810,187.53	10,370,810,187.53	17-Dec-12	5-Feb-13	4-Aug-15		50.56%	700,000,000.00	4,339,594,740.78	4,339,594,740.78
142	South East	Construction of Aguobu-Owa-Mgbagbu Owa-Ebenebe (Anambra State Border) with Spur to Awaha-Oyoha-Oyofolwollo Road in Enugu State, C/No 6153	6153	ENUGU	Coduc Nigeria Limited		31.15	3,035,439,907.50	3,035,439,907.50	13-Dec-12	6-Feb-13	5-Aug-14		15.90%		904,891,563.09	904,891,563.09
143	South East	Completion of the Limited Rehabilitation of Umuna-Ndiagu-Agba Umuna-Ebenebe-Amasi Awka Express Road with Spur from Umuna - Ndiagu (Agba-Ebenebe) Section I in Enugu State, C/No. 6194	6194	ENUGU	Master Holdings Nigeria Limited		5.53	995,369,082.81	995,369,082.81	17-Dec-12	21-Jan-13	20-Oct-13	20-Oct-15	46.85%		497,093,980.98	412,010,959.37
144	South East	Construction of Nenwe-Nomeh-Mburubu-Nara Road with spur to Obeagu Oduma Road in Enugu State		ENUGU	Arab Contractors OAO Nigeria Limited			6,437,166,957.38	6,437,166,957.38	22-Mar-17				NEW	350,315,107.00		

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
145	South East	Rehabilitation of Akpasha (Umuatugbuoma)-Obijoffia, Amodu Road in Nkanu West LGA in Enugu State		ENUGU	Slok Nigeria Limited			3,278,317,359.89	3,278,317,359.89	22-Mar-17				NEW	300,000,000.00		
146	South East	Rehabilitation of Owerri-Umuahia Road with Road About at Imo in Imo State, C/No. 6060	6060	IMO	Bolive Nig. Ltd		58	199,758,174.00	199,758,174.00	9-Feb-10	17-Feb-10	16-Jun-10		90.55%		146,246,405.69	146,246,405.69
147	South East	Rehabilitation of Owerri-Umuahia Road Section I, II & III Imo/Abia States, C/No. 6126	6126	IMO	Zerock Construction Nigeria Limited		22	4,207,774,864.51	4,207,774,864.51	9-May-12	20-Jun-12	19-Jun-14		77.98%		2,786,020,860.94	2,469,007,500.61
148	South East	Construction of Mbaise-Ngwa Road with Bridge at Imo River, Phase I in Imo/Abia States, C/No 6157	6157	IMO	Mangrovetech Nigeria Limited		14	2,943,534,543.18	2,943,534,543.18	13-Dec-12	5-Feb-13	4-Feb-14		9.62%		441,530,181.48	431,752,181.25
149	South East	Construction of Ikot Ekpene Border-Aba-Owerri Dualisation Road, Section I, Phase I (11.26Km from Owerri End) in Akwa Ibom/Abia/Imo States C/No 6155	6155	IMO	Arab Contractors OAO Nigeria Limited	Richardson Consultant Ltd	11.26	3,780,988,125.00	3,780,988,125.00	13-Dec-12	6-Feb-13	5-Aug-15		21.95%		1,444,356,034.89	567,148,218.75
150	South East	Rehabilitation of Amanwaaozuzu-Uzoagba-Eziama orie Amaohia Road in Imo State, C/No. 6234	6234	IMO	Vic Phranc Nigeria Limited		11	1,275,747,419.10	1,275,747,419.10	27-Nov-13	30-Jan-14	29-Jan-15		13.20%		522,654,861.72	293,047,851.92
151	South South	Construction of Itu River Bridge and approach roads along Uyo-Arochukwu Road, C/No. 5891 in Akwa Ibom State	5891	AKWA IBOM	Horizon Construction Co. Ltd	Etteh Aroh & Partners/Vasons Concepts	1.95	1,273,223,547.75	1,273,223,547.75	18-Oct-06	16-Nov-06	16-Jul-07	28-Feb-14	62.46%		794,131,119.82	794,131,119.49
152	South South	Rehabilitation of Itu-Bridge-Ikot Ekpene Road in Akwa Ibom State, C/No. 6035	6035	AKWA IBOM	JMK Construction	Monwuba Associates	44	1,500,440,287.50	1,500,440,287.50	3-Dec-09	16-Dec-09	15-Dec-10	15-Jun-11	30.90%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	591,753,434.48	591,753,434.48
153	South South	Construction of Bridge in Ntan Ide Ikot Idem Udo Road in Akwa Ibom C/No 6085	6085	AKWA IBOM	Zateco Construction Limited		0.06	299,071,080.00	299,071,080.00	21-Dec-10	31-Jan-11	30-May-12		46.86%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	187,897,277.16	187,897,277.16
154	South-South	Rehabilitation of Umuahia-Ikot Ekpene Road Phase I in Abia and Akwa-Ibom States C/No 6083	6083	AKWA-IBOM	Messrs CCECC		21	2,995,300,579.20	2,995,300,579.20	10-Nov-10	13-Dec-10	12-Dec-12	12-Dec-13	40.50%		1,317,389,468.41	916,505,407.06
155	South South	Rehabilitation of Calabar-Itu-Ikot Ekpene-Aba-Owerri Road: Section III (Ikot Ekpene-Ikot Umuoessien-Aba) in Akwa Ibom State, C/No. 6036	6036	AKWA IBOM	Brent Investment Nig. Limited	Siraj Nigeria Limited	43.2	2,991,389,773.68	2,991,389,773.68	3-Dec-09	22-Dec-09	15-Aug-11		36.15%		1,146,296,086.48	1,086,412,274.35
156	South South	Rehabilitation of Old Ikot Ekpene - Itu Road in Akwa Ibom State, C/No. 6061	6061	AKWA IBOM	Emechai Limited	Ephraim Ray & Partners	0.82	249,992,011.50	249,992,011.50	9-Feb-10	9-Feb-10	8-Aug-10		75.34%		135,266,934.61	135,266,934.61
157	South South	Reconstruction of Nung Udoo-Etinan-Ekom I man Federal Highway in Akwa Ibom State, C/No. 6236	6236	AKWA IBOM	Mothercat Limited	Amana Consortium	34.3	2,383,568,870.81	2,383,568,870.81	27-Nov-13	30-Jan-14	29-Apr-15		17.47%		357,535,330.62	357,535,330.62
158	South South	Construction of Pedestrian Footbridge at Ogbia LGA Headquarters in Bayelsa State. C/No 6086	6086	BAYELSA	Pixy Nigeria Limited		0.084	197,714,769.23	197,714,769.23	21-Dec-10	31-Jan-11	30-Jul-11	28-Oct-14	88.20%		145,673,609.26	120,018,496.98
159	South South	Construction of Yenegwe-Okaki-Kolo Road in Bayelsa State, C/No. 5990	5990	BAYELSA	Enerco Limited	Pearl Consultants	33.49	9,998,340,780.00	13,287,484,879.43	14-May-09	28-May-09	27-Nov-11	27-Dec-15	47.95%		6,702,929,394.21	6,425,917,621.83
160	South South	Dualization of Yenegwe Road Junction-Kolo-Otuoke-Bayelsa Palm (20km) in Bayelsa State, C/No. 6248	6248	BAYELSA	CCECC Nigeria Limited		41.9	26,498,476,426.25	26,498,476,426.25	11-Dec-14	24-Jan-15	23-Jul-17		0.00%		3,974,771,463.94	500,000,000.00
161	South South	Construction of Itigidi-Bridge and approach roads along Abba-Omega-Itigidi-Ediba-Ugep Road., C/No. 5663 in Cross River State	5663	CROSS RIVER	Gitto Construzioni Generali (Nig) Ltd.		25.5	5,245,063,676.16	7,415,571,826.53	17-Mar-03	17-Apr-03	16-Feb-05	30-Nov-11	85.00%		6,544,403,180.20	6,392,721,697.61
162	South South	Rehabilitation of Calabar-Ugep-Ogoja-Katsina Ala Road Section I (Calabar-Ugep) in Cross River State, C/No. 6011	6011	CROSS RIVER	PICOLLO BRUNELLI ENGINEERING LIMITED	UM Associates	25	4,613,197,050.00	7,613,176,725.00	14-May-09	28-May-09	27-Nov-11	10-Apr-15	56.71%		4,311,697,087.89	4,311,697,087.89
163	South South	Construction Of Ikom Bridge (Npc Recommendation To Align With Calabar Port Dredging) in Cross River State, C/No. 6255	6255	CROSS RIVER	Fada Construction Limited		3.232	6,544,620,043.50	6,544,620,043.50	3-Dec-14	14-Jan-15	13-Jan-17		0.00%		981,693,006.53	525,000,000.00
164	South South	Rehabilitation of Calabar-Ugep-Katsina Ala Road Section II(Ugep-Katsina Ala) in Benue/Cross river States, C/No. 5991	5991	CROSS RIVER	CCECC NIGERIA LIMITED	Mubassir Engineering Services Nigeria Ltd	30	5,208,582,235.00	9,136,126,840.71	14-May-09	28-May-09	27-Nov-11	27-Apr-15	66.83%		5,397,117,922.48	4,935,918,940.77

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
165	South South	Rehabilitation of Ogoja (Mbok Junction) - Abuochichie in Cross River State, C/No. 6262	6262	CROSS RIVER	Welltown Stone Nig. Ltd		48.5	7,037,990,821.31	7,037,990,821.31	11-Dec-14	24-Jan-15	23-Jul-16		2.77%		1,332,685,660.77	904,558,898.56
166	South South	Rehabilitation of Alesi-Ugep (Iyamoyung-Ugep) Section in Cross River State, C/No. 6263	6263	CROSS RIVER	Sermatec Nig. Ltd		67.1	9,168,931,117.50	9,168,931,117.50	11-Dec-14	24-Jan-15	23-Jan-17		9.34%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	2,119,816,437.12	1,100,000,000.00
167	South South	Construction of Ohordua-Ugbodua-Onicha-uku-Isselu-Uku Road in Edo/Delta State. C/No. 6084	6084	DELTA/EDO	A.C Egbe Nigeria Limited		22.85	995,505,585.00	995,505,585.00	21-Dec-10	31-Jan-11	30-Jan-13	28-Feb-14	57.00%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	565,277,121.92	565,277,121.92
168	South South	Construction of Agbor-Sakpoba Road(Alihami Spur to College of Education) in Delta State C/No 6093	6093	DELTA	Top Two Limited		1.2	173,205,648.00	173,205,648.00	21-Dec-10	31-Jan-11	30-Jul-11	31-Dec-14	23.30%		25,980,847.20	25,980,847.20
169	South South	Rehabilitation of Agbor-Sakpoba-Ogharafe Road Section III with Spur to Ewur (4km) in Delta State, C/No. 6147	6147	DELTA	Hapel Nigeria Limited		4	848,061,742.50	848,061,742.50	29-Oct-12	15-Jan-13	14-Jul-13	14-Jul-14	32.94%		369,401,110.16	233,480,573.65
170	South South	Construction Overhead Pedestrian Bridge in Mosogar and Oghara in Ethiope West LGA of Delta State C/No. 6219	6219	DELTA	Blockland Nig. Ltd.		0.129	387,030,116.55	387,030,116.55	30-Oct-13	4-Dec-13	3-Dec-14		66.00%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	144,506,644.55	144,506,644.55
171	South South	Rehabilitation of Agbo-Sakpoba-Ogharefe Road in Edo State, C/No. 6050	6050	DELTA	Pet Jibson Limited	Conseng Engineering Consult	85	589,460,256.00	589,460,256.00	6-Oct-09	20-Oct-09	3-Aug-10	30-Dec-12	61.92%		253,463,564.36	253,463,564.36
172	South South	Construction of Isoko Ring Road in Delta State, c/No. 6227	6227	DELTA	Levant Construction Limited	Siraj Nigeria Limited	9	2,116,007,583.00	2,116,007,583.00	4-Dec-13	8-Feb-14	7-Feb-16		32.45%	865,000,000.00	772,160,085.59	772,160,085.59
173	South South	Dualization of Sapele-Ewu Road, Section I: Sapele-Agbor in Delta State, C/No. 6249	6249	DELTA	CGC Nigeria Limited		110.63	64,876,412,558.50	64,876,412,558.50	11-Dec-14	24-Jan-15	23-Jul-17		0.03%	2,000,000,000.00	9,731,461,883.78	1,900,000,000.00
174	South South	Dualization of Sapele-Ewu Road, Section II: Agbor-Ewu in Delta State, C/No. 6250	6250	DELTA	Setraco Nigeria Limited		150.2	47,948,569,920.17	47,948,569,920.17	11-Dec-14	24-Jan-15	23-Jan-18		0.03%		7,192,285,488.03	0.00
175	South South	Rehabilitation of Ifon-Uzebba-Iruekpen Road and approach Road to Ose Bridge in Edo State, C/No. 5930	5930	EDO	PICOLLO BRUNELLI ENGINEERING LIMITED	Unuigbe Bankole & Partners	16.1	1,990,000,000.00	1,990,000,000.00	6-Apr-09	20-Apr-09	19-Apr-11	19-Apr-13	51.57%		1,160,400,626.10	1,160,400,626.10
176	South South	Rehabilitation of Auchi-Igarra-Ibillo Road in Edo State, C/No. 6044	6044	EDO	Sky Grade Constr. Co. Ltd	Patado Consults Limited	30	403,336,375.37	403,336,375.37	6-Oct-09	20-Oct-09	19-Jun-10		70.87%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	291,368,405.41	231,663,393.82
177	South South	Construction Of 15km Interstate Road From Aiyegunle-Akoko Edo LGA Edo State-Imeri Ose LGA In Ondo State C/No 6109	6109	EDO	Fame Highway Company Limited	Selhin Consult Nig. Limited	15	1,428,007,350.00	1,428,007,350.00	17-Aug-11	26-Sep-11	25-Sep-12	30-May-14	43.31%		663,594,576.86	646,869,464.57
178	South South	Rehabilitation of Access Road to Federal Government College Ibillo-Ikpessa-Odo-Ekor-Isua Road in Edo State, C/NO 6106	6106	EDO	Pa Etos Nigeria Limited		6.4	524,708,299.50	524,708,299.50	21-Dec-10	2-Mar-11	1-Sep-11	31-Jul-13	46.14%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	268,195,386.22	268,195,386.22
179	South South	Completion of Rehabilitation of Ada-Okere-Ukoni-Amedokhion Road in Edo State C/No. 6131	6131	EDO	ARC Marine & Civil Contractors Limited	Tisco & Partners Consulting Engineers	14	2,225,954,172.75	2,225,954,172.75	30-May-12	2-Jul-12	1-Sep-13	31-Dec-15	64.35%		1,432,048,729.80	1,063,717,913.67
180	South-South	Dualization of Lokoja-Benin Road: Obajana Junction-Benin Section II Phase I: Okene-Auchi, Kogi/Edo States C/No. 6136	6136	EDO	Mothercat Limited	Pentagon Engineering Consultant	63.7	11,086,276,140.36	21,294,096,681.78	3-Dec-12	24-Dec-12	23-Jun-16	4-Nov-17	23.66%		6,988,439,778.70	4,562,941,421.05
181	South South	Dualization of Lokoja-Benin Road: Obajana Junction-Benin Section III Phase I: Auchi-Ehor, Edo States C/No. 6137	6137	EDO	Dantata & Sawoe Construction Company Limited	Tadam Engineering Services	54.2	11,659,588,909.69	34,866,400,154.56	3-Dec-12	24-Dec-12	23-Apr-16	4-Nov-17	22.82%		7,623,652,624.85	3,648,938,336.45
182	South South	Dualization of Lokoja-Benin Road: Obajana Junction-Benin Section IV Phase I: Ehor-Benin City, Edo States C/No. 6138	6138	EDO	Reynolds Construction Company Limited	Joint Konsult	47.4	11,679,997,440.71	35,252,343,918.24	3-Dec-12	24-Dec-12	23-Dec-15	25-Nov-17	17.41%	3,277,000,000.00	10,906,598,500.02	7,366,099,616.11
183	South South	Completion of Auchi Poly-Ekperi-Uzea-Ohe(with spur to Fugar)-Afuda-Usugbenun Road; waterworks-Ivue-Ibore/Irrua, Section II and the Reconstruction of a Pedestrian Bridge at Auchi Poly Main Gate in Edo State C/No 6142	6142	EDO	Niger Construction Limited	Newtec Development Company Limited	55.437	8,720,381,609.34	9,582,417,966.00	14-Nov-12	24-Dec-12	23-Jun-15	30-Jul-18	52.00%		4,648,376,743.31	4,418,637,173.69
184	South South	Rescoping and additional works in the Contract for the Rehabilitation and Ashpaling of Ajele Road (3.2km) in Ubijaja Esan South East LGA in Edo State, to include 1.4Km long Mission Road. C/No 6163	6163	EDO	Kingdom Development Company Limited		4.6	350,467,425.00	610,412,347.50	29-Oct-12	5-Dec-12	4-May-13	4-Feb-15	32.67%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	256,298,182.87	256,298,182.87
185	South South	Rehabilitation of Irrua-Uromi-Ilushi road Route F545 in Edo State, C/No. 6240	6240	EDO	Mothercat Limited		25.4	989,813,573.55	989,813,573.55	31-Oct-14	13-Nov-14	12-Nov-15		New		148,472,036.03	100,000,000.00

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
186	South South	Emergency Reinstatement of Washout sections and Reconstruction of collapsed existing lined Drain along Ada-Okere-Ukoni-Amedokhian Road in Edo State.	6279	EDO	Roanoke International Limited.		6.6	400,352,766.00	400,352,766.00	12-May-15		11-May-16		0.00%		60,052,914.90	0.00
187	South South	Emergency Reinstatement of Washout sections and Construction of 500m long Reinforced Concrete Drain at Agbede (KM98+200) along Benin-Auchi-Okene Road in Edo State.	6187	EDO	Ffordiac Engineering Company Limited		0.5	139,027,875.00	139,027,875.00	12-May-15		12-Jul-15		100.00%		106,560,754.86	0.00
188	South-South	Dualisation of Ahoada-Omoku Road Phase I in Rivers State C/No 6079 (Rehabilitation of Emohua-Degema-Abonemma-Buguma Road in Rivers State)	6079	RIVERS	Mangrovetech Nigeria Limited	Vibro Engineering Consultants Ltd	54	5,117,920,728.75	5,117,920,728.75	10-Nov-10	13-Dec-10	12-Jun-12		8.20%		1,192,523,564.46	1,192,523,564.46

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
189	South-South	Rehabilitation of the Abalamable(Allison Hart) 65m Bridge Bonny in Rivers State C/No 6225	6225	RIVERS	Obgreeny & Co. Nig Ltd.		0.65	916,800,786.83	916,800,786.83	30-Oct-13	4-Dec-13	3-Dec-14		5.20%		137,520,118.02	137,520,118.02
190	South-South	Rehabilitation Of Enugu-Port Harcourt Road Section IV: Aba-Port Harcourt in Rivers State, C/No.6252	6252	RIVERS	CCECC Nigeria Limited		41.4	34,047,096,919.17	34,047,096,919.17	11-Dec-14	24-Jan-15	23-Jul-17		New		5,107,064,537.88	1,150,000,000.00
191	South South	Rehabilitation of Access Road to Eleme PortHarcourt refinery in Rivers State, C/No. 6025	6025	RIVERS	Alren Construction Nigeria Limited	Framal Associates	6.6	3,030,865,379.63	3,030,865,379.63	3-Dec-09	16-Dec-09	15-Dec-10	31-Dec-13	67.20%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	2,040,097,814.28	2,040,097,814.28
192	South South	Construction of Bodo-Bonny Road with Bridge across the Opobo Channel Route 430,C/No. 6247 in Rivers State	6247	RIVERS	Julius Berger Nigeria Plc		78	120,618,308,882.49	120,618,308,882.49	3-Dec-14				0.00%		18,049,044,019.87	0.00
193	South West	Rehabilitation of Efon Alaaye-Erinmo-Iwaraja Road in Ekiti/Osun States, C/No. 5931	5931	EKITI	Kopek Construction Limited	Consek Associates Limited	22	3,502,113,480.75	3,502,113,480.75	6-Apr-09	20-Apr-09	19-Jun-11	19-Jun-17	84.65%		2,464,207,514.71	2,415,813,681.12
194	South West	Rehabilitation of Burnt Marina Bridge and Maintenance of Eko(Akpongbon) and Iddo Bridges in Lagos State C/No. 6223	6223	LAGOS	Buildwell Nig. Ltd.			957,053,216.45	957,053,216.45	30-Oct-13	4-Dec-13	3-Jun-14		52.2%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	663,098,269.78	589,707,283.68
195	South West	Rehabilitation of Access Road to Apapa/Tin Can Island Port-NNPC Depot (Atlas Cove) in Lagos State, C/No. 6005	6005	LAGOS	Borini Prono & Company Nigeria Limited	Yolas Consultants	7.2	8,661,352,271.00	8,661,352,271.00	3-Dec-09	16-Dec-09	15-Mar-12	15-Feb-15	91.49%		7,339,901,027.73	7,140,488,100.09
196	South West	Rehabilitation of Apapa-Oshodi Expressway Section II, Phase II KM.7+000(Beachland Junction) - KM.15+200(Cele Bus Stop) LHS and CH 12+600(Sanya Bus Stop)- CH 15+200 (Cele Bus Stop) RHS in Lagos State C/No 6202	6202	LAGOS	Julius Berger Nigeria Plc	Yolas Consultants	10.8	14,989,647,635.65	14,989,647,635.65	21-Aug-13	21-Sep-13	20-Mar-15		81.00%	2,447,363,304.00	13,480,834,359.20	8,264,528,142.35
197	South West	Construction of 2Nos Pedestrian Bridges at Ile-Epo and cement Bus Stops along Lagos-Abeokuta Expressway Relocation to Dopemu Bus Stop CH. 4+245 and Iyana Ipaja Bus Stop in Lagos State.	6199	LAGOS	Borini Prono & Company Nigeria Limited		0.03	628,775,647.50	628,775,647.50	17-Dec-12	7-Jul-13	6-Mar-14		22.00%		252,909,807.34	220,114,041.26
198	South West	Rehabilitation of Lagos Ring Road Bridge Abutment and Approach ramp to the Third Mainland Bridge in Lagos State, C/No. 6200	6200	LAGOS	Borini Prono & Company Nigeria Limited	Icecon Nigeria Ltd		967,368,702.82	967,368,702.82	17-Dec-12	1-Sep-13	31-Aug-14	31-Jan-15	17.30%		263,065,069.34	239,473,116.55
199	South West	Rehabilitation, Reconstruction and Epansion Works on Lagos-Ibadan Dual Carriageway Section I (Lagos-Shagamu), C/No. 6204 in Lagos State	6204	LAGOS	Julius Berger Nigeria Plc	Comprehensive Engineering Consultants	43.6	70,753,387,798.42	70,753,387,798.42	13-Jun-13	4-Jul-13	3-Jul-17		45.46%	40,000,000,000.00	30,855,934,193.06	29,760,465,639.50
200	South West	Access Roads To NNPC Depot (Mosimi) Along Ikorodu-Shagamu Road in Lagos State, C/No. 6253	6253	LAGOS	Borini Prono & Company Nigeria Limited		1.8	1,141,025,424.00	1,141,025,424.00	11-Dec-14	24-Jan-15	23-Jan-16	23-Nov-17	13.80%		171,153,813.60	171,153,813.60
201	South West	Rehabilitation, Reconstruction and Expansion Works on Lagos-Ibadan Dual Carriageway Section II (Shagamu-Ibadan), C/No. 6205 in Ogun/Oyo States	6205	OGUN/OYO	Reynolds Construction Company Limited	Newtec Development Company Limited	84	96,304,444,055.63	96,304,444,055.63	13-Jun-13	4-Jul-13	3-Jul-17		45.02%		43,686,381,097.15	39,445,399,222.70
202	South West	Construction of Ogbese River Bridge Linking Okeluse and Okada Road,C/No. 5932 in Ondo State	5932	ONDO	Dekit Construction Limited		0.75	779,763,142.16	779,763,142.16	27-Aug-08	15-Sep-08	14-Sep-09	1-Mar-17	75.63%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	511,919,790.29	511,919,790.29
203	South West	Rehabilitation of the Akungba-Ikare-Omuo-Kabba Federal Road in Ondo/Ekiti States, C/No. 5919	5919	ONDO	Philko Nigeria Limited	Fahas Associates	24	1,534,911,551.25	1,534,911,551.25	6-Apr-09	6-Apr-09	19-Apr-11	5-Apr-12	48.53%		728,454,192.37	667,836,449.89
204	South West	Reconstruction of the Outstanding sections of the Benin-Ofusu-Ore-Ajebandele-Shagamu Expressway, Phase III C/No. 6133	6133	ONDO	Reynolds Construction Company Limited	Newtec Development Company Limited	166.02	65,223,155,642.34	65,223,155,642.34	5-Sep-12	22-Oct-12	21-Oct-15	21-Jun-17	66.25%	3,480,000,000.00	40,117,271,120.40	33,549,507,220.23
205	South West	Design and Construction of Benin-Adumagbea-Egba-Akure Road (25Km) in Ondo State, C/No. 6235	6235	ONDO	Enerco Nigeria Limited	Deran Engineering.	22.25	3,287,221,221.90	3,287,221,221.90	27-Nov-13	30-Jan-14	29-Jul-15	29-Dec-16	10.29%		1,029,313,802.54	957,665,330.88
206	South West	Rehabilitation Of Ondo-Ore Road C/No 6115	6115	ONDO	Chrisbrown International Limited	Sadel Consultants Limited	42	1,799,786,661.75	1,799,786,661.75	17-Aug-11	26-Sep-11	25-Jun-12		23.45%		537,039,602.66	537,039,602.66
207	South-West	Dualisation of Abeokuta-Ibadan Road in Ogun/Oyo States C/No 6081	6081	OGUN/OYO	Kopek Construction Limited	Cask Nigeria Ltd	72.7	3,993,183,607.88	3,993,183,607.88	10-Nov-10	13-Dec-10	12-Mar-12	31-Mar-16	58.10%		2,176,202,034.72	1,567,977,541.18
208	South West	Reconstruction and Asphalt Overlay of Benin-Ofosu-Ore-Ajebandele-Shagamu Dual Carriageway Phase IV: Ajebandele-Shagamu; KM 162+586 (Ondo State) to KM 261+000 (Ogun State) in Ondo/Ogun States, C/No. 6241	6241	ONDO/OGUN	Reynolds Construction Company Limited		98.414	71,648,176,867.38	71,648,176,867.38	08-Oct-14	23-Oct-14	22-Oct-18		8.32%	5,200,000,000.00	11,363,881,399.99	3,700,000,000.00

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
209	South West	Addendum III to Dualization of Lagos-Otta Road,C/No. 3278A in Ogun State	3278A	OGUN	Julius Berger Nigeria Plc	Guy Otobo & Partners	20.575	10,627,577,047.26	10,627,577,047.26	02-Feb-11	12-Jul-11	11-Oct-12		16.51%		4,314,302,780.60	3,457,567,445.93
210	South-West	Dualisation of Ijebu Ode-Ibadan Road Phase I Rehabilitation of Ijebu Ode-Mamu Oyo State/Border Road in Ogun State C/No 6082	6082	OGUN	CCECC Nigeria Limited	Messrs Ideco Consult	37	1,696,337,058.26	1,696,337,058.26	10-Nov-10	13-Dec-10	12-Mar-12	13-Jun-14	18.31%		504,981,368.88	341,953,588.27
211	South-West	Rehabilitation Of Ijebu Igbo-Olomi(Oyo State Border) Road In Ogun State C/No 6113	6113	OGUN	A.A. Duhu & Sons Limited		14.2	1,381,556,046.26	1,381,556,046.26	17-Aug-11	26-Sep-11	25-Dec-12		30.70%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	552,217,976.29	552,217,976.29
212	South-West	Rehabilitation of Oshogbo-Ilesha Road Section I Ilesha-Oshogbo KM0+00 to KM27+600 C/No 6075	6075	OSUN	Horizon Limited	Michrung Associate Limited	27.6	2,693,245,401.00	2,882,467,077.35	10-Nov-10	13-Dec-10	12-Mar-12	27-Jun-15	79.08%		1,843,023,562.41	1,843,023,562.41
213	South-West	Rehabilitation of Ife-Ifewara Road (15KM) in Osun State C/No 6105	6105	OSUN	Cartill Construction Nigeria Limited		15	662,760,771.75	662,760,771.75	21-Dec-10	7-Mar-11	7-Nov-11		20.59%		151,508,901.13	151,508,901.22
214	South-West	Construction of Illie Bridge in Osun State. C/NO 6095	6095	OSUN	MM & IF Integrated Nigeria Limited		0.12	497,947,989.00	497,947,989.00	21-Dec-10	31-Jan-11	30-Nov-11		32.82%		210,088,202.25	182,911,468.65
215	South West	Rehabilitation of Ife-Ondo Road,C/No. 5856 in Osun State	5856	OSUN	Dragetanos Construction Limited	Trecon & Partners	60.1	2,118,231,651.11	2,118,231,651.11	8-Mar-06	5-Apr-06	4-Oct-07	31-Dec-10	51.46%		1,389,372,208.81	1,362,109,881.81
216	South West	Rehabilitation of Gbonga-Kwara State Border Road in Osun State, C/No. 6049	6049	OSUN	Ky-Fy Global Nigeria Limited		30	468,275,914.02	468,275,914.02	6-Oct-09	20-Oct-09	5-Apr-10	30-Mar-12	35.12%		184,423,280.55	184,423,280.55
217	South-West	Dualisation of Ibadan Road(Mayfair junction)-Lagere -Iremo-Enuwa-Ilesha Bypass in Osun State C/No 6080	6080	OSUN	Kopek Construction Limited	Livingstone Consultants Ltd	22	6,718,498,984.54	6,718,498,984.54	10-Nov-10	13-Dec-10	12-Dec-13		23.64%		2,732,527,314.15	2,120,952,297.74
218	South-West	Construction of Ojutu Bridge in Illobo, Osun State		OSUN	Preconsmith Construction Limited			538,895,868.76	538,895,868.76	22-Mar-17				New	700,000,000.00		
219	South West	Construction/Rehabilitation Of Gbongan-Iwo-Oyo Road In Oyo State, C/No. 6102	6102	OYO	Kopek Construction Limited	Model Design Dev. Company Ltd	30.2	6,917,558,164.42	6,917,558,164.42	17-Aug-11	26-Sep-11	25-Mar-13	25-Mar-17	56.68%		2,853,800,858.19	2,496,367,233.47
220	South West	Design And Construction Of Tewure -Ajinapa (6km) Road, Ori LGA in Oyo State, C/No. 6272	6272	OYO	Albencon Nigeria Limited		6	957,823,251.00	957,823,251.00	11-Dec-14	17-Feb-15	16-Feb-16		New		143,673,487.65	0.00
221	South West	Rehabilitation Of Access Road To Iresaadu-Igboaka-Onipanu Road in Oyo State, C/No. 6270	6270	OYO	Samchase Nigeria Limited		4	631,848,724.24	631,848,724.24	11-Dec-14	24-Jan-15	23-Jan-16	30-Jun-17	49.30%	100,000,000.00	94,777,308.64	94,777,308.64
222	South West	Contract for Completion of Igboile-Okin Connector Road, Surulere LGA, in Oyo State C/No. 6224	6224	OYO	Pa Etos Nigeria Limited	Ladiom Associates	6.9	585,499,530.00	585,499,530.00	30-Oct-13	4-Dec-13	3-Dec-14	31-Dec-17	54.64%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	264,636,325.85	264,636,325.85
223	South West	Construction of Access Road to Federal Facilities at Antoron/Temidire, Ogbomosho in Oyo State C/No. 6222	6222	OYO	Northsea Nig. Ltd.	Frugal Consult limited	5.2	873,067,889.93	873,067,889.93	30-Oct-13	4-Dec-13	3-Dec-14	31-May-17	95.64%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	420,870,726.68	420,870,726.68
224	South West	Dualisation of Ibadan-Ilorin Rd (Route No. 2) Section II: Oyo-Ogbomosho Road,C/No. 1793A in Oyo State	1793A	OYO	RCC Nigeria Limited	Celmeng & Associates	52	47,504,138,344.20	47,504,138,344.20	10-Jun-10	28-Jun-10	27-Oct-13	31-Dec-17	42.77%	6,000,000,000.00	20,555,354,461.16	19,396,516,186.68
225	South West	Rehabilitation Of Odo-Oba-Takie-Gambari-Otte-Oyo State Border Along Ibadan-Oyo-Ogbomosho-Ilorin Road45.3km(Route 20) In Oyo StateC/No.6116	6116	OYO	Coduc Nigeria Limited	Eco-Systems Consult. Ltd	46	2,136,669,265.50	2,136,669,265.50	17-Aug-11	26-Sep-11	25-May-12	31-Dec-17	52.10%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	1,136,809,711.60	1,136,809,711.60
226	South West	Rehabilitation/Construction of Iseyin-Okeho Road in Oyo State, C/No. 6047	6047	OYO	Pneusite Nigeria Limited	Archisan & Associates	30	998,840,017.25	998,840,017.25	6-Oct-09	20-Oct-09	19-Apr-10	31-Dec-16	58.77%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	453,007,159.08	452,205,392.15
227	South West	Rehabilitation of Ogbomosho-Oko-Ilogbo-Oshogbo Road in Oyo/Osun State, C/No. 6031	6031	OYO	Dutum Nigeria Limited	Rindex Associates	75	3,535,737,651.60	3,884,198,637.86	3-Dec-09	16-Dec-09	15-Jun-11	31-Dec-17	78.56%	Under 'payment of ongoing projects nationwide' with provision of 4.5billion	2,184,598,124.89	2,184,598,124.89
228	South West	Construction of Otun-Igboro Road in Saki West LGA in Oyo State, C/No. 6268	6268	OYO	African Development Company Limited		1.75	349,908,867.00	349,908,867.00	11-Dec-14	24-Jan-15	23-Jan-16		0.00%		52,486,330.05	0.00
229	South West	Construction of Afon-Aboto-Oyo State Boundary Road in Oyo State		OYO	Slok Nigeria Limited			3,060,006,584.25	3,060,006,584.25	22-Mar-17				New	400,000,000.00		

LIST OF ON-GOING FEDERAL HIGHWAY PROJECTS

S/N	Zone	Project Title	CNo.	Location	Name of Contractor	Name of Consultant	Length km	Original Contract Sum (N)	Contract Sum (N)	Date of Award	commencement Date	Completion Date	Extended Compl. Date	%Completion to Date	2016 Budget Provision	Amount Certified To Date (N)	Amount Paid To Date (N)
		SUB-TOTAL (ON-GOING PROJECTS)					7,483.04	1,999,283,842,644.09	2,361,207,091,515.83							829,751,089,425.91	681,004,177,246.37